

SAN FRANCISCO PLANNING DEPARTMENT

Agreement to Implement Mitigation Measures

Case No.:	2018-007883ENV
Project Title:	Balboa Reservoir Project
Zoning:	P (Public)
	40-X and 65-A Height and Bulk District
Block/Lot:	3180/190
Lot Size:	17.6 acres (approximately 767,000 square feet)
Project Sponsor:	Joe Kirchofer, AvalonBay Communities, LLC
	(415) 284-9082 or Joe_Kirchofer@avalonbay.com
Lead Agency:	San Francisco Planning Department
Staff Contact:	Jeanie Poling
	(415) 575-9072 or jeanie.poling@sfgov.org

1650 Mission St. Suite 400 San Francisco, CA 94103-2479

Reception: 415.558.6378

Fax: 415.558.6409

Planning Information: 415.558.6377

MITIGATION MEASURES

_____I agree to implement the mitigation monitoring program on the following pages as a condition of project approval.

Property Owner or Legal Agent Signature

Date

MITIGATION MONITORING AND REPORTING PROGRAM FOR BALBOA RESERVOIR PROJECT						
Measures Adopted as Conditions of Approval	Implementation Responsibility	Mitigation Schedule	Monitoring/Reporting Responsibility	Monitoring Actions/Schedule and Verification of Compliance		
MITIGATION MEASURES FOR THE BALBOA RESERVOIR PROJECT						
Transportation and Circulation Mitigation Measures						
Mitigation Measure M-C-TR-4: Implement Measures to Reduce Transit Delay. The project sponsor, under either project option, shall implement feasible measures (as developed in consultation with SFMTA) to reduce transit delay for the identified segments of the K/T Third/Ingleside, 29 Sunset, and 43 Masonic. Routes and Study Segments. The following routes and study segments would most likely experience cumulative transit delay impact to which the project would have a considerable cumulative contribution: K/T Third/Ingleside (outbound): Jules Avenue/Ocean Avenue to Balboa Park Bay Area Rapid Transit (BART) K/T Third/Ingleside (inbound): San Jose Avenue/Ocean Avenue to Dardo Terrace/Ocean Avenue 29 Sunset (outbound): Plymouth Avenue/Ocean Avenue to Mission St/Persia Avenue 29 Sunset (inbound): Mission St/Persia Avenue to Plymouth Avenue/Howth Street	Project sponsor	Project sponsor shall submit the \$110,000 (plus CPI escalation) payment prot to issuance of the first construction document for the first project building in Phase 1. The project sponsor shall submit the \$90,000 (plus CPI escalation) payment prior to issuance of the first construction document for the first project building in Phase 2.	SFMTA	Documentation of compliance.		
 43 Masonic (inbound): Geneva Avenue/Howth Street to Foerster Street/Monterey Boulevard Implement Capital Improvement Measures. The project sponsor shall contribute funds for the following capital improvement measures that reduce transit travel times: Signal Timing Modifications at Ocean Avenue/Brighton Avenue. The project sponsor shall fund the design and construction of signal timing modifications at Ocean Avenue/Brighton Avenue. The project sponsor shall fund the design and construction of signal timing modifications and restriping, as needed, at the Ocean Avenue/Brighton Avenue intersection. The existing traffic signal shall be modified to prohibit eastbound left turns and provide a protected green arrow signal phase for westbound left turns. Signal Timing Modifications at Ocean Avenue/Plymouth Avenue. The project sponsor shall fund the design and construction of signal timing modifications and restriping, as needed, at the Ocean Avenue/Plymouth Avenue intersection. The existing traffic signal shall be modified to prohibit eastbound left turns. Bus Boarding Island on Southbound Frida Kahlo Way. The project sponsor shall fund the design and construction of a bus boarding island on southbound Frida Kahlo Way. The project sponsor shall fund the design and construction of a bus boarding island on southbound Frida Kahlo Way. The project sponsor shall fund the design and construction of a bus boarding island on southbound Frida Kahlo Way. One project sponsor shall fund the design and construction, as needed. The cost of these capital improvement measures is \$200,000 (in 2020 dollars; cost shall be escalated using consumer price index (CPI) to year of payment), and shall be considered the project's fair share toward mitigating this significant cumulative impact. The fair share contribution, as documented by SFMTA¹, shall not exceed this amount (with CPI escalation) across bob payment phases. The project sponsor shall pay \$110,000 (plus				Considered complete when the project sponsor has contributed \$200,000 (plus CPI escalation) to fund the SFMTA capital improvement measures.		
Noise Mitigation Measures		T				
Mitigation Measure M-NO-1: Construction Noise Control Measures. The project sponsor shall implement a project-specific noise control plan that has been prepared by a qualified acoustical consultant and approved by the planning department. The noise control plan may include, but not limited to, the following construction noise control measures: • To the extent that it does not extend the overall schedule, conduct demolition of the parking lot at the northern portion of the project site during periods when Archbishop Riordan High School is not in session. • Require the general contractor to ensure that equipment and trucks used for project construction utilize the best available noise control techniques (e.g., improved mufflers, equipment redesign, use of intake silencers, ducts, engine enclosures, and acoustically attenuating shields or shrouds). • Require the general contractor to locate stationary noise sources (such as the rock/concrete crusher, or compressors) as far from adjacent or nearby sensitive receptors as possible, to muffle such noise sources, and/or to construct barriers around such sources	Project sponsor and contractor	Draft noise control plan submittal to Planning Department: prior to issuance of the first demolition or site permit. Draft construction noise monitoring program submittal to Planning Department: prior to start of excavation of all construction phases. Implementation of measures: throughout construction period.	San Francisco Department of Building Inspection (DBI), Planning Department, Department of Public Health (on complaint basis), Police Department (on complaint basis), Planning Department to review and approve noise control plan and construction noise monitoring programs. Project sponsor, qualified consultant, and/or construction contractor(s) to prepare a weekly	Considered complete at the completion of construction for eac subsequent phase of the project and submittal of final noise monitoring report.		

MITIGATION MONITORING AND REPORTING PROGRAM FOR BALBOA RESERVOIR PROJECT

1 Henderson, Tony, SFMTA, e-mail communication to Elizabeth White, San Francisco Planning Department, and Leigh Lutenski, Office of Economic and Workforce Development on March 30, 2020.

Measures Adopted as Conditions of Approval	Implementation Responsibility	Mitigation Schedule	Monitoring/Reporting Responsibility	Monitoring Actions/Schedule and Verification of Compliance
and/or the construction site, which could reduce construction noise by as much as 5 dBA. To further reduce noise, the contractor shall locate stationary equipment in pit areas or excavated areas, to the maximum extent practicable.		weekly report that includes an exceedance or for a period durin which a complaint is received sh be submitted to the developmen performance coordinator within 3	made available to the Planning Department when requested. Any	
 Require the general contractor to use impact tools (e.g., jackhammers and pavement breakers) that are hydraulically or electrically powered wherever possible to avoid noise associated with compressed air exhaust from pneumatically powered tools. Where use of pneumatic tools is unavoidable, an exhaust muffler on the compressed air exhaust shall be used, along with external noise jackets on the tools, which would reduce noise levels by as much as 10 dBA. 			exceedance or for a period during which a complaint is received shall be submitted to the development	
 Include noise control requirements for construction equipment and tools, including specifically concrete saws, in specifications provided to construction contractors. Such requirements could include, but are not limited to, recting temporary plywood noise barriers around a construction site, particularly where a site adjoins noise-sensitive uses; utilizing noise control blankets on a building structure as the building is erected to reduce noise levels emanating from the construction site; performing all work in a manner that minimizes noise; and using equipment with effective mufflers. Moveable sound barrier curtains can provide up to 15 dBA of sound attenuation. 			business days following the week in which the exceedance or complaint occurred.	
 Undertake the noisiest activities (e.g., demolition using hoe rams) during the hours of 9 a.m. to 4 p.m.; and select or construct haul routes that avoid the North Access Road and the adjacent Archbishop Riordan High School and residential uses along Plymouth Avenue and Lee Avenue, such as the temporary or permanent relocation of North Street. 			consultant, and/or construction contractor(s) to submit final noise monitoring report to the Planning Department development	
 Postpone demolition of the west side berm to the end of Phase 0, to the extent that it does not extend the overall schedule, so that it may serve as a noise attenuation barrier for the receptors to the west for earlier Phase 0 demolition and construction activities. 			performance coordinator at the completion of each construction	
 Notify the planning department's development performance coordinator at the time that night noise permits are requested or as soon as possible after emergency/unanticipated activity causing noise with the potential to exceed noise standards has occurred. 			phase.	
The general contractor or other designated person(s) shall prepare a weekly noise monitoring log report that shall be made available to the planning department upon request. The log shall include any noise complaints received, whether in connection with an exceedance or not, as well as any noise complaints received through calls to 311 or DBI if the contractor is made aware of them (for example, via a DBI notice, inspection, or investigation). Any weekly report that includes an exceedance or for a period during which a complaint is received shall be submitted to the planning department within three business days following the week in which the exceedance or complaint occurred. A report also shall be submitted to the planning department at the completion of each construction phase. The report shall document noise levels, exceedances of threshold levels, if reported, and corrective action(s) taken.				
Mitigation Measure M-NO-3: Fixed Mechanical Equipment Noise Controls.	Project sponsor	Prior to receipt of any certificate of final occupancy for each building.	San Francisco Department of Building Inspection (DBI). Project sponsor to provide copies of project construction plans to the Planning Department that show incorporation of noise attenuation measures.	Considered complete upon DBI review and issuance of final certificate of occupancy.
Noise attenuation measures shall be incorporated into all fixed mechanical equipment (including HVAC equipment) installed on all buildings that include such equipment as necessary to meet noise limits specified in Police Code section 2909. Interior noise limits shall be met under both existing and future noise conditions.	K .			
Noise attenuation measures could include provision of sound enclosures/barriers, addition of roof parapets to block noise, increasing setback distances from sensitive receptors, provision of louvered vent openings, location of vent openings away from adjacent residential uses, and restriction of generator testing to the daytime hours.				
After completing installation of the HVAC equipment but before receipt of the Certificate of Occupancy for each building, the project sponsor shall conduct noise measurements to ensure that the noise generated by fixed mechanical equipment complies with section 2909(a) and (d) of the San Francisco Noise Ordinance. No Final Certificate of Occupancy shall be issued for any building until the standards in the Noise Ordinance are shown to be met for that building.				
Air Quality Mitigation Measures				
Mitigation Measure M-AQ-2a: Construction Emissions Minimization.	Project sponsor and project	Submit construction emissions	Planning Department (ERO) or	Considered complete upon
The project sponsor or the project sponsor's contractor shall comply with the following:	sponsor's construction contractor	minimization plan to Planning Department prior to issuance of construction site permit.	minimization plan prior to issuance of first demolition or construction permit and approve final plan prior to the start of demolition or construction.	Planning Department review and approval of documentation and completion of construction.
A. Engine Requirements.				
 All off-road equipment greater than 25 horsepower shall have engines that meet Tier 4 Final off-road emission standards. 		Implement plan throughout		
Since grid power will be available, portable diesel engines shall be prohibited.		construction period.		
3. Renewable diesel shall be used to fuel all diesel engines unless it can be demonstrated to the Environmental Review Officer (ERO) that such fuel is not compatible with on-road or off-road engines and that emissions of ROG and NOx from the transport of fuel to the project site will offset its NOx reduction potential.		Submit final plan after completion of construction activities and prior to receiving a final certificate of		
4. Diesel engines, whether for off-road or on-road equipment, shall not be left idling for more than two minutes, at any location, except as provided in exceptions to the applicable state regulations regarding idling for off-road and on-road equipment (e.g., traffic conditions, safe operating conditions). The contractor shall post legible and visible signs in English, Spanish, and Chinese, in designated queuing areas and at the construction site to remind operators of the two-minute idling limit.		occupancy.		
The contractor shall instruct construction workers and equipment operators on the maintenance and tuning of construction equipment, and require that such workers and operators properly maintain and tune equipment in accordance with manufacturer specifications.				
B. Waivers. The ERO may waive the equipment requirements of subsection (A)(1) if: a particular piece of off-road equipment is technically not feasible; the equipment would not produce desired emissions reduction due to expected operating modes; installation of the				

Measures Adopted as Conditions of Approval	Implementation Responsibility	Mitigation Schedule	Monitoring/Reporting Responsibility	Monitoring Actions/Schedule and Verification of Compliance
equipment would create a safety hazard or impaired visibility for the operator; or, there is a compelling emergency need to use other off- road equipment. If the ERO grants the waiver, the contractor must use the next cleanest piece of off-road equipment, according to the table below.				
The ERO may waive the equipment requirements of Item A.1 if: a particular piece of off-road equipment with an engine meeting Tier 4 Final emission standards is not regionally available to the satisfaction of the ERO. If seeking a waiver from this requirement, the project sponsor must demonstrate to the satisfaction of the ERO that the health risks from existing sources, project construction and operation, and cumulative sources do not exceed a total of 10 µg/m3 or 100 excess cancer risks for any onsite or offsite receptor.				
The ERO may waive the equipment requirements of Item A.2 if: an application has been submitted to initiate onsite electrical power, portable diesel engines may be temporarily operated for a period of up to three weeks until onsite electrical power can be initiated or, there is a compelling emergency.				
C. Construction Emissions Minimization Plan. Before starting onsite ground disturbing, demolition, or construction activities, the contractor shall submit a Construction Emissions Minimization Plan to the ERO for review and approval. The plan shall state, in reasonable detail, how the contractor will meet the requirements of Section A, Engine Requirements.				
1. The Construction Emissions Minimization Plan shall include estimates of the construction timeline by phase, with a description of each piece of off-road equipment required for every construction phase. The description may include, but is not limited to: equipment type, equipment manufacturer, equipment identification number, engine model year, engine certification (tier rating), horsepower, engine serial number, and expected fuel usage and hours of operation. For off-road equipment using alternative fuels, the description shall also specify the type of alternative fuel being used.				
 The project sponsor shall ensure that all applicable requirements of the Construction Emissions Minimization Plan have been incorporated into the contract specifications. The plan shall include a certification statement that the contractor agrees to comply fully with the plan. 				
3. The contractor shall make the Construction Emissions Minimization Plan available to the public for review onsite during working hours. The contractor shall post at the construction site a legible and visible sign snummarizing the plan. The sign shall also state that the public may ask to inspect the plan for the project at any time during working hours and shall explain how to request to inspect the plan. The contractor shall post at least one copy of the sign in a visible location on each side of the construction site facing a public right-of-way.				
D. Monitoring. After start of construction activities, the contractor shall submit quarterly reports to the ERO documenting compliance with the Construction Emissions Minimization Pian. After completion of construction activities and prior to receiving a final certificate of occupancy, the project sponsor shall submit to the ERO a final report summarizing construction activities, including the start and end dates and duration of each construction phase, and the specific information required in the plan.				
Mitigation Measure M-AQ-2b: Low-VOC Architectural Coatings.	Project sponsor	During construction	Planning Department (ERO)	Considered complete upon
The project sponsor shall use low- and super-compliant VOC architectural coatings during construction. "Low-VOC" refers to paints that meet the more stringent regulatory limits in South Coast Air Quality Management District rule 1113; however, many manufacturers have reformulated to levels well below these limits. These are referred to as "Super-Compliant" architectural coatings.				Planning Department review and approval of documentation of compliance
Mitigation Measure M-AQ-2c: On-Road Truck Emissions Minimization for the Compressed Construction Schedule. Under the compressed three-year construction schedule for either the Developer's Proposed Option or the Additional Housing Option, the project sponsor or the project sponsor's contractor shall comply with the following:	Project sponsor and contactor	Implement prior to and during construction activities for the compressed construction schedule	to issuance of first demolition or construction permit and final plan at the start of demolition or	Considered complete upon Planning Department review and approval of documentation and completion of construction.
A. Engine Requirements. The project sponsor shall ensure that all on-road heavy-duty diesel trucks with a gross vehicle weight rating of 19,500 pounds or greater used at the project site (such as haul trucks, water trucks, dump trucks, concrete trucks, and vendor trucks) be model year 2014 or newer.				
B. Waivers. The ERO may waive the engine year requirements of Subsection (A)(1) for on-road heavy duty diesel vendor trucks delivering materials to the project site, which could include window, door, cabinet, or elevator equipment if each vendor truck entering the project site is used only once for a single delivery of equipment or material. If the ERO grants the waiver, the contractor must demonstrate that that vendor truck would only be used once for a single delivery to the project site.			construction. ERO to review quarterly and final monitoring reports.	
Waivers to the engine year requirements of Subsection (A)(1) shall not be included for vendor trucks that import or off-haul soil, transport heavy earthmoving equipment, or ready-mix concrete, or deliver lumber.				
C. Construction Emissions Minimization Plan. The construction minimization requirements of Mitigation Measure M-AQ-2a item (C).				
D. Monitoring. The monitoring requirements of Mitigation Measure M-AQ-2a item (D).				
Mitigation Measure M-AQ-2d: Offset Construction Emissions for the Compressed Schedule.	Project sponsor	Offset program: Prior to issuance of final certificate of occupancy for		Offset program: Considered complete upon approval of
Under the compressed three-year construction schedule for either the Developer's Proposed Option or the Additional Housing Option, the project sponsor shall implement this measure. Prior to issuance of the final certificate of occupancy for the final building associated with Phase 1, the project sponsor, with the oversight of the Environmental Review Officer (ERO), shall either:		final building constructed, notify the ERO within six months of completion of the offset project(s)	Department (ENO)	documentation of offset projects implemented

Measures Adopted as Conditions of Approval	Implementation Responsibility	Mitigation Schedule	Monitoring/Reporting Responsibility	Monitoring Actions/Schedule and Verification of Compliance
 Directly fund or implement a specific offset project within San Francisco if available to achieve the equivalent to a one-time reduction of 2.0 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Additional Housing Option. To qualify under this mitigation measure, the specific emissions offset project must result in emission reductions within the San Francisco Bay Area Air Basin that would not otherwise be achieved through compliance with existing regulatory requirements. A preferred offset project would be one implemented locally within the City and County of San Francisco. Prior to implementing the offset project, it must be approved by the ERO. The project sponsor shall notify the ERO within six months of completion of the offset project for verification; or Pay mitigation offset fees to the Bay Area Air Quality Management District Bay Area Clean Air Foundation or other governmental entity or third party. The mitigation offset fees to the Sal fund one or more emissions reduction projects within the San Francisco Bay Area Air Basin. The fee will be determined by the ERO, the project sponsor, and the governmental entity or third party responsible 		and/or Mitigation Fee: Sign agreement prior to issuance of first site permit. Pay amount determined at time of impact	Mitigation Fee: BAAQMD or other governmental entity or third party	Mitigation Fee: Considered complete upon BAAQMD/other governmental entity/third party confirmation of receipt of paymen
for administering the funds, and be based on the type of projects available at the time of the payment. This fee is intended to fund emissions reduction projects to achieve reductions of 2.0 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Additional Housing Option, which is the amount required to reduce emissions below significance levels after implementation of other identified militation measures as currently calculated.				
The agreement that specifies fees and timing of payment shall be signed by the project sponsor, the governmental entity or third party responsible for administering the funds, and the ERO prior to issuance of the first site permit. This offset payment shall total the predicted 2.0 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Developer's Proposed Option or 3.2 tons per year of ozone precursors for the Additional Housing Option above the 10-ton-per-year threshold after implementation of Mitigation Measures				
M-AQ-2a, M-AQ-2b, and M-AQ-2c. The total emission offset amount presented above was calculated by summing the maximum daily construction of ROG and NOx (pounds/day), multiplying by 260 work days per year, and converting to tons. The amount represents the total estimated operational and construction-related ROG and NOx emissions offsets required. No reductions are needed for operations or overlapping construction and operations.				
Mitigation Measure M-AQ-4a: Diesel Backup Generator Specifications.	Project sponsor and facility	Prior to issuance of a permit for	Planning Department (ERO) and	Equipment specifications portion
To reduce ROG and NOx associated with operation of the proposed project, the project sponsor shall implement the following measures:	operator, Planning Department.	diesel backup generator	DBI	considered complete when equipment specifications approve by ERO. Maintenance portion is ongoing and records are subject to Planning Department review upon request.
A. All new diesel backup generators shall:		specifications.		
 Have engines that meet or exceed California Air Resources Board Tier 4 off-road emission standards which have the lowest NOx emissions of commercially available generators; and 		Ongoing for maintenance, testing, and records keeping.		
 Be fueled with renewable diesel, if commercially available, which has been demonstrated to reduce NOx emissions by approximately 10 percent. 				
B. All new diesel backup generators shall have an annual maintenance testing limit of 50 hours, subject to any further restrictions as may be imposed by the Bay Area Air Quality Management District in its permitting process.				
C: For each new diesel backup generator permit submitted to Bay Area Air Quality Management District for the project, the project sponsor shall submit the anticipated location and engine specifications to the San Francisco Panning Department ERO for review and approval prior to issuance of a permit for the generator from the San Francisco Department of Building Inspection. Once operational, all diesel backup generators shall be maintained in good working order for the life of the equipment and any future replacement of the diesel backup generators shall be required to be consistent with these emissions specifications. The operator of the facility at which the generator is located shall be required to maintain records of the testing schedule for each diesel backup generator and to provide this information for review to the planning department within three months of requesting such information.				
Mitigation Measure M-AQ 4b: Install MERV 13 Filters at the Daycare Facility.	Project sponsor	Prior to issuance of final certificate	Planning Department (ERO) and g DBI.	Considered complete upon ERO and DBI acceptance of documentation of compliance prior to issuance of a certificate of occupancy.
If the daycare facility is constructed as part of Phase 1 and is operational while Phase 2 is under construction, the project sponsor shall install a mechanical ventilation system at the onsite daycare facility located in Block B capable of achieving the protection from particulate matter (PM2.5) equivalent to that associated with a Minimum Efficiency Reporting Value (MERV) 13 filtration (as defined by American Society of Heating, Refrigerating and Air-Conditioning Engineers [ASHRAE] standard 52.2). The system must meet the requirements of San Francisco Heatth Code article 38 and San Francisco Building Code section 1203.5.	daycare.			
Cultural Resources (Archeological Resources) Mitigation Measures				
Mitigation Measure M-CR-2: Accidental Discovery of Archeological Resources (PEIR Mitigation Measure AM-1).	Project sponsor, contractor,	During soil-disturbing activities.	Planning Department (ERO).	Considered complete upon ERO
The project sponsor shall distribute the planning department archeological resource "ALERT" sheet to the project prime contractor; to any project subcontractor (including demolition, excavation, grading, foundation, pile driving, etc. firms); or utilities firm involved in soils-distubling activities within the project site. Prior to any soils-distubling activities being undertaken each contractor is responsible for ensuring that the "ALERT" sheet is circulated to all field personnel including, machine operators, field crew, pile drivers, supervisory personnel, etc. The project	qualified archaeological consultant, and Planning Department (ERO).			approval of FARR.

Measures Adopted as Conditions of Approval	Implementation Responsibility	Mitigation Schedule	Monitoring/Reporting Responsibility	Monitoring Actions/Schedule and Verification of Compliance
sponsor shall provide the Environmental Review Officer (ERO) with a signed affidavit from the responsible parties (prime contractor, subcontractor(s), and utilities firm) to the ERO confirming that all field personnel have received copies of the Alert Sheet.				
Should any indication of an archeological resource be encountered during any soils-disturbing activity of the project, the project Head Foreman and/or project sponsor shall immediately notify the ERO and shall immediately suspend any soils-disturbing activities in the vicinity of the discovery until the ERO has determined what additional measures should be undertaken.				
If the ERO determines that an archeological resource may be present within the project area, the project sponsor shall retain the services of an archeological consultant from the pool of qualified archeological consultants maintained by the planning department archeological. The archeological consultant shall advise the ERO as to whether the discovery is an archeological resource, retains sufficient integrity, and is of potential scientific/historical/cultural significance. If an archeological resource is present, the archeological consultant shall identify and evaluate the archeological resource. The archeological consultant shall make a recommendation as to what action, if any, is warranted. Based on this information, the ERO may require, if warranted, specific additional measures to be implemented by the project sponsor.				
Measures might include: preservation in situ of the archeological resource; an archeological monitoring program; or an archeological testing program. If an archeological monitoring program or archeological testing program is required, it shall be consistent with the Environmental Planning (EP) division guidelines for such programs. The ERO may also require that the project sponsor immediately implement a site security program if the archeological resource is at risk from vandalism, looting, or other damaging actions.				
The project archeological consultant shall submit a Final Archeological Resources Report (FARR) to the ERO that evaluates the historical significance of any discovered archeological resource and describing the archeological and historical research methods employed in the archeological monitoring/data recovery program(s) undertaken. Information that may put at risk any archeological resource shall be provided in a separate removable insert within the final report.				
Copies of the Draft FARR shall be sent to the ERO for review and approval. Once approved by the ERO, copies of the FARR shall be distributed as follows: California Archeological Site Survey Northwest Information Center (NWIC) shall receive one copy and the ERO shall receive a copy of the transmittal of the FARR to the NWIC. The Environmental Planning division of the Planning Department shall receive one bound copy, one unbound copy and one unlocked, searchable PDF copy on CD of the FARR along with copies of any formal site recordation forms (CA DPR 523 series) and/or documentation for nomination to the National Register of Historic Places/California Register of Historical Resources. In instances of high public interest or interpretive value, the ERO may require a different final report content, format, and distribution than that presented above.				
Mitigation Measure M-CR-3: Accidental Discovery of Human Remains.	Project sponsor and contractor,	In the event human remains and/or	Planning Department (ERO)	Considered complete on
The treatment of human remains and of associated or unassociated funerary objects discovered during any soil-disturbing activity shall comply with all applicable state and federal laws. This shall include immediate notification of the Medical Examiner of the City and County of San Francisco and, in the event of the Medical Examiner's determination that the human remains are Native American remains, notification of the Native American Heritage Commission, which shall appoint a Most Likely Descendari (MLD). The MLD shall complete his or her inspection and make recommendations or preferences for treatment and disposition within 48 hours of being granted access to the site (Public Resources Code section 5097.98). The Environmental Review Officer (ERO) shall also be notified immediately upon discovery of human remains.	archaeological consultant, ERO in consultation with the Coroner of the City and County of San Francisco, Native American Heritage Commission, and Most Likely Descendant.	funerary objects are encountered, during soil-disturbing activity; immediately, upon each such discovery		notification of the San Francisco County Coroner and ERO, and if Native American remains are discovered, then notification to NAHC, and MLD, and completion of treatment agreement and/or analysis and reporting.
The project sponsor and the ERO shall make all reasonable efforts to develop a Burial Agreement ("Agreement) with the MLD, as expeditiously as possible for the treatment and disposition, with appropriate dignity, of the human remains and associated or unassociated funerary objects (as detailed in CEQA Guidelines section 15064.5(d)). The Agreement shall take into consideration the appropriate excavation, removal, recordation, scientific analysis, custodianship, curation, and final disposition of the human remains and associated unassociated funerary objects. If the MLD agrees to scientific analyses of the remains and/or associated or unassociated funerary objects. If the MLD agrees to scientific analyses of the remains and/or associated or unassociated funerary objects, the archeological consultant shall retain possession of the remains and associated or unassociated funerary objects until completion of any such analyses, after which the remains and associated or unassociated funerary objects shall be reinterred or curated as specified in the Agreement.				
Nothing in existing state regulations or in this mitigation measure compels the project sponsor and the ERO to accept recommendations of an MLD. However, if the ERO, project sponsor, and MLD are unable to reach an agreement on scientific treatment of the remains and associated or unassociated funerary objects, the ERO, in cooperation with the project sponsor, shall ensure that the remains and associated or unassociated funerary objects are stored securely and respectfully until they can be reinterred on the property, with appropriate dignity, in a location not subject to further or future subsurface disturbance (Public Resources Code section 5097.98).				
Treatment of historic-period human remains and of associated or unassociated funerary objects discovered during soil-disturbing activity additionally shall follow protocols laid out in the project's archeological treatment documents, and any agreement established between the project sponsor, the Medical Examiner and the ERO.				
Tribal Cultural Resources Mitigation Measures	·			
Mitigation Measure M-TC-1: Tribal Cultural Resources Interpretive Program.	Planning Department (ERO),	In the event tribal cultural	Planning Department (ERO).	Considered complete if no Tribal
If the Environmental Review Officer (ERO) determines that a significant archeological resource is present, and if in consultation with the affiliated Native American tribal representatives, the ERO determines that the resource constitutes a tribal cultural resource and that the	Native American tribal representatives, archaeological consultant, project sponsor.	resources are encountered during soil-disturbing activity.		Cultural Resource is discovered of Tribal Cultural Resource is discovered and either preserved in

Measures Adopted as Conditions of Approval	Implementation Responsibility	Mitigation Schedule	Monitoring/Reporting Responsibility	Monitoring Actions/Schedule and Verification of Compliance
resource could be adversely affected by the proposed project, the proposed project shall be redesigned so as to avoid any adverse effect on the significant tribal cultural resource, if feasible. If the ERO determines that preservation-in-place of the tribal cultural resource is both feasible and effective, then the archeological consultant shall prepare an archeological resource preservation plan (ARPP). Implementation of the approved ARPP by the archeological consultant shall be required when feasible. If the ERO, in consultation with the affiliated Native American tribal representatives and the project sponsor, determines that preservation-in- place of the tribal cultural resources is not a sufficient or feasible option, the project sponsor shall implement an interpretive program of the tribal cultural resource in consultation with the ERO and affiliated tribal representatives, at a minimum, and approved by the ERO would be required to guide the interpretive program. The plan shall identify, as appropriate, proposed clocations for installations or displays, the proposed content and materials of those displays or installation, the producers or artists of the displays or installation, and a long-term maintenance program. The interpretive program may include artist installations, preferably by local Native American artists, oral histories with local Native Americans, artifacts displays and interpretation, and educational puepels or other informational displays.				place or project effects to Tribal Cultural Resource are mitigated by implementation of Planning Department approved interpretive program.
Geology and Soils Mitigation Measures		1	I.	1
Mitigation Measure M-GE-6: Inadvertent Discovery of Paleontological Resources.				
Before the start of excavation activities, the project sponsor shall retain a qualified paleontologist, as defined by the Society of Vertebrate Paleontology, who is experienced in on-site construction worker training. The qualified paleontologist hall complete an institutional record and literature search and train all construction personnel who are involved with earthmoving activities, including the site superintendent, regarding the possibility of encountering fossils, the appearance and types of fossils that are likely to be seen during construction, the proper notification procedures should fossils be encountered, and the laws and regulations protecting paleontological resources. If potential vertebrate fossils are discovered by construction crews, all earthwork or other types of ground disturbance within 25 feet of the find shall stop immediately and the monitor shall notify the Environmental Review Officer. The fossil should be protected by an "exclusion zone" (an area approximately 5 feet around the discovery that is marked with caution tape to prevent damage to the fossi). Work shall not resume until a qualified paleontologist may record the find and allow work to continue, or recommend salvage and recovery of the fossil. The qualified paleontologist may record the find and allow work to continue, or recommend salvage and recovery of the fossil. The find, the qualified paleontologist may record the find and allow work to continue, or recomment salvage and recovery of the fossil. The qualified paleontologist may also propose modifications to the stop-work radius and the monitoring level of effort based on the nature of the find, site geology, and the activities occurring on the site, and in consultation with the Environmental Review Officer. If required, treatment for fossil remains may include preparation and recovery of fossil and Mitigation of Adverse Impacts to Paleontological Resources, and currently accepted scientific practice, and shall be subject to review and approximately, and ma	Prior to excavation: project sponsor and qualified paleontological consultant During construction: project sponsor and contractor	Institutional record and literature search: before issuance of a demolition permit. Worker training: before the start of excavation activities During construction	Planning Department (ERO) Planning Department (ERO)	Considered complete upon ERO acceptance of documentation of compliance Considered complete upon ERO acceptance of documentation of compliance

[This page intentionally left blank]

Page 7 of 7