## Meeting AGENDA

## Balboa Reservoir Project / Case No. 2018-007883ENV

Tuesday, September 11, 2018, 11:00 a.m. to 12:00 p.m.

## **Conference Call**

Dial in number: 1-844-621-3956 Access Code: 805 988 530

**Invited Participants** 

Name	Affiliation	In attendance?		
Jeanie Poling	SF Environmental Planning			
Wade Wietgrefe	SF Environmental Planning			
Elizabeth White	SF Environmental Planning			
Jennifer McKellar	SF Environmental Planning			
Jeremy Shaw	SF Planning			
Jeff Horn	SF Planning			
Robb Kapla	SF City Attorney			
Joel Roos	Pacific Union Development Company			
Joe Kirchofer	Avalon Bay Communities			
Karen Murray	Van Meter Williams Pollack			
Steve Vettel	Farella Braun + Martel LLP			
Kearstin Dischinger	BRIDGE Housing			
Tim Erney	Kittelson & Associates, Inc.			
Amanda Leahy	Kittelson & Associates, Inc.			
Mike Alston	Kittelson & Associates, Inc.			
Susan Yogi	ESA			
Karl Heisler	ESA			

- 1. Status of Action Items (see last page)
- 2. Upcoming Deliverables and Issues
  - EP comments on Draft #2 Air Quality scope of work and Draft Abbreviated Part 1 HRE due to ESA on 9/25/18.

1650 Mission St. Suite 400 San Francisco, CA 94103-2479

Reception: 415.558.6378

Fax:

415.558.6409

Planning Information: 415.558.6377 MEETING AGENDA: 2018-007883ENV: Balboa Reservoir Meeting September 11, 2018 Page 2

- EP comments on NOP Draft 1 due to ESA on 9/17/18
- EP/ESA to finalize noise scope of work the week of 9/11/18
- 3. Scoping Meeting
- 4. NOA/NOP Distribution
- 5. Team Schedules
  - Jeanie out 9/19/18 9/28/18
  - Wade out 9/12/18 9/28/18
  - Karl out 10/11/18 10/26/18
  - Others?
- 6. Tracking Action Items
- 7. Confirmation of Next Meeting

<b>Action item</b>	Critical Path Item?	Responsibility *	Due Date	Status	Delivered Date/Comments		
ESA							
Sponsor Team		r		1			
omplete construction data request	X	Joe/Joel	Friday, August 17, 2018	In Progress	Received 7/25/18. ESA followed up with questions and requested additional information. J breakdown.		
omplete operational data request	х	Joel	Mid-August	Cancelled	8/14/18 meeting - Joel is working with sponsor team and design consultants. Ready in ~3 v up -utility spreadsheet not needed with the exception of a few questions in Karl's email on		
ibmit Maher application		Joel	July	In Progress	DPH has not received application as of 9/5/18.		
each out to Fire Station 15		Joe/Joel		In Progress	from 8/16/18 transportation scoping meeting. 8/28/18 meeting - leave until next infrastruc		
oject sponsor/SFMTA/Kittelson to coordinate on neighborhood parkin nalysis.	g	Joe/Joel		Cancelled	from 8/16/18 transportation scoping meeting. 8/28/18 meeting - not related to CEQA, the		
ecide on addition of analysis of automobile delay and/or neighborhood		Joe/Joel		In Progress	from 8/16/18 transportation scoping meeting		
B 900 Decision		Joe/Joel	End of September	In Progress			
onsor team comments on Air Quality SOW and Abbreviated Part 1 Dra	ift	Steve	Friday, September 14, 2018	In Progress			
Kittelson							
ttelson/EP to coordinate on approach for redistribution of existing trip	1	Amanda	on going	In Progress			
EP Action Items							
CSF cumulative assumptions		Jeremy	September	In Progress	9/24 Facilities Committee meeting to present cumulative assumptions.		
ansportation SOW comments to Kittelson		Jeanie	Tuesday, September 11, 2018	In Progress	Latest SOW submitted 9/5/18		
ovide advance approval of Kittelson's data collection	X	Liz?	Friday, August 24, 2018	In Progress	10 H		
r Quality SOW, Abbreviated Part 1 Draft HRE comments to ESA		Jeanie	Tuesday, September 25, 2018	In Progress			
OP Draft 1 comments to ESA		Jeanie	Monday, September 17, 2018	In Progress			
oise scope of work comments to ESA.		Jeanie	Friday, September 7, 2018	In Progress			